EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Road and Drains At Kogilu in Ward No. 05 Byatarayanapura Sub Division
2	Amount of Work Portion	1994557.00
3	Estimated Cost	20.00 Lacs
4	Name of contractor	Sri M.B. HOMBAL
5	Agreement No.	371/2014-15
6	No. and date under which work order issued	31.03.2015
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	219 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	-yes-
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to BWSSB work at the spot of work and Job code proceed all the Bagalkot work Hence, the kind approval without penalty
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division 23/1

Assistant Executive Engineer
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Rangalore 92

25/1/16